Suffolk Construction Company, Inc.
65 Allerton Street
Boston, Massachusetts 02119
P: (617) 445-3500
F: (617) 541-2128

Project: 226052 DFCI-BIDMC New Cancer Hospital - 1 Joslin Place - Construction
1 Joslin Place
Boston, Massachusetts 02215

RFI #0-PB-119: Load Bearing Elements - Confirmation Of Embedment Lengths

Revision	0	**Status**	Closed on 02/25/26
To	Jensen Ying (Payette Associates, Inc. (BOSTON)) Emilio Cardarelli (PAYETTE) Jeff Abramson (Payette Associates, Inc. (BOSTON)) Mollica Manandhar (Payette Associates, Inc. (BOSTON)) Jessica Hoctor (Payette Associates, Inc. (BOSTON)) Hyunsuk Yun (Payette Associates, Inc. (BOSTON))	**From**	Silas Mackey (Suffolk Construction) 65 Allerton St. Boston, Massachusetts 02119
Date Initiated	Feb 17, 2026	**Due Date**	Feb 24, 2026
Location		**Project Stage**	Pre-Construction
Cost Impact		**Schedule Impact**	
Spec Section	315600 - REINFORCED CONCRETE SLURRY WALLS AND LBES	**Cost Code**	
Drawing Number	S4.01	**Reference**	
Linked Drawings			
Received From	Silas Mackey (Suffolk Construction)	**Sub Job**	
Copies To	Elisa Arriaga (Vanasse Hangen Brustlin, Inc. (BOSTON)), Craig Blanchet (Lemessurier Consultants, Inc. (BOSTON)), BR+A CA-Admin (Bard, Rao + Athanas Consulting Engineers, LLC (BOSTON)), Joy Clark (Leggat McCall Properties LLC), Nathan Crowley (Suffolk Construction), Emil Giordano (Suffolk Construction), Kevin Griffin (Leggat McCall Properties LLC), Benjamin Hedges (Suffolk Construction), Emily Jacobsen (Lemessurier Consultants, Inc. (BOSTON)), Avinash Jadhav (Lemessurier Consultants, Inc. (BOSTON)), Silas Mackey (Suffolk Construction), Mithila Madhavan (Lemessurier Consultants, Inc. (BOSTON)), Kevin Malenchini (Suffolk Construction), Chase McLaughlin (Simon Design Engineering, LLC (WELLESLEY-2)), Rick Medeiros (Suffolk Construction), Rob Morsi (Suffolk Construction), Howard Moshier (VHB (VHB100)), Steve Mulligan (St. Onge Company (YORK)), Christopher O'Neil (Suffolk Construction), Kaitlyn Palmer (Lemessurier Consultants, Inc. (BOSTON)), Joel Perry (Suffolk Construction), Kyle Reilly (Suffolk Construction), John Sanderson (Bard, Rao + Athanas Consulting Engineers, LLC (BOSTON)), Alan Simon (Simon Design Engineering, LLC (WELLESLEY-2)), David Smith (St. Onge Company (YORK)), Ben Stanton (Leggat McCall Properties LLC), Dan Sullivan (Leggat McCall Properties LLC), Jon Thibault (Haley & Aldrich, Inc. (BOSTON)), Sabrina Torchia (Suffolk Construction), Lee Vanzler (Haley & Aldrich, Inc. (BOSTON)), Bob Walsh (Leggat McCall Properties LLC), Benjamin Watkins (Suffolk Construction)		

ADDITIONAL FIELDS

Required Reviewers

Urgency

Activity

Question

Question from Silas Mackey Suffolk Construction *on Tuesday, Feb 17, 2026 at 10:32 AM EST*

Reference is made to 1/S4.01. Please confirm that the LBE minimum rock socket lengths as shown in the updated table issued with Addendum 2 (02-05-26) are the latest values that reflect the latest GEI data, as these are the values that shall be included in the Site/Slurry Wall buyout. If not, please update table & issue as RFI response to be included in the buyout.

Awaiting an Official Response

All Replies

Response from Jensen Ying Payette Associates, Inc. (BOSTON) *on Wednesday, Feb 25, 2026 at 11:40 AM EST*

Please see attached for LeM's response.

Attachments
0-PB-0119-Load Bearing Elements Confirmation - LeM.pdf

Suffolk Construction Company, Inc.
65 Allerton Street
Boston, Massachusetts 02119
P: (617) 445-3500
F: (617) 541-2128

Project: 226052 DFCI-BIDMC New Cancer Hospital - 1 Joslin Place - Construction
1 Joslin Place
Boston, Massachusetts 02215

RFI #0-PB-119: Load Bearing Elements - Confirmation Of Embedment Lengths

Revision	0	**Status**	Open
To	Hyunsuk Yun (Payette Associates, Inc. (BOSTON))	**From**	Silas Mackey (Suffolk Construction) 65 Allerton St. Boston, Massachusetts 02119
Date Initiated	Feb 17, 2026	**Due Date**	Feb 24, 2026
Location		**Project Stage**	Pre-Construction
Cost Impact		**Schedule Impact**	
Spec Section	315600 - REINFORCED CONCRETE SLURRY WALLS AND LBES	**Cost Code**	
Drawing Number	S4.01	**Reference**	
Linked Drawings			
Received From	Silas Mackey (Suffolk Construction)	**Sub Job**	
Copies To	Jeff Abramson (Payette Associates, Inc. (BOSTON)), Elisa Arriaga (Vanasse Hangen Brustlin, Inc. (BOSTON)), Craig Blanchet (Lemessurier Consultants, Inc. (BOSTON)), BR+A CA-Admin (Bard, Rao + Athanas Consulting Engineers, LLC (BOSTON)), Emilio Cardarelli (PAYETTE), Joy Clark (Leggat McCall Properties LLC), Nathan Crowley (Suffolk Construction), Emil Giordano (Suffolk Construction), Kevin Griffin (Leggat McCall Properties LLC), Benjamin Hedges (Suffolk Construction), Jessica Hoctor (Payette Associates, Inc. (BOSTON)), Emily Jacobsen (Lemessurier Consultants, Inc. (BOSTON)), Avinash Jadhav , Silas Mackey (Suffolk Construction), Mithila Madhavan (Lemessurier Consultants, Inc. (BOSTON)), Kevin Malenchini (Suffolk Construction), Mollica Manandhar (Payette Associates, Inc. (BOSTON)), Chase McLaughlin (Simon Design Engineering, LLC (WELLESLEY-2)), Rick Medeiros (Suffolk Construction), Rob Morsi (Suffolk Construction), Howard Moshier (VHB (VHB100)), Steve Mulligan , Christopher O'Neil (Suffolk Construction), Kaitlyn Palmer (Lemessurier Consultants, Inc. (BOSTON)), Joel Perry (Suffolk Construction), Kyle Reilly (Suffolk Construction), John Sanderson (Bard, Rao + Athanas Consulting Engineers, LLC (BOSTON)), Alan Simon (Simon Design Engineering, LLC (WELLESLEY-2)), David Smith (St. Onge Company (YORK)), Ben Stanton (Leggat McCall Properties LLC), Dan Sullivan (Leggat McCall Properties LLC), Jon Thibault (Haley & Aldrich, Inc. (BOSTON)), Sabrina Torchia (Suffolk Construction), Lee Vanzler (Haley & Aldrich, Inc. (BOSTON)), Bob Walsh (Leggat McCall Properties LLC), Benjamin Watkins (Suffolk Construction), Jensen Ying (Payette Associates, Inc. (BOSTON))		

ADDITIONAL FIELDS

Required Reviewers	**Urgency**

Activity

Question

Question from Silas Mackey Suffolk Construction *on Tuesday, Feb 17, 2026 at 10:32 AM EST*

Reference is made to 1/S4.01. Please confirm that the LBE minimum rock socket lengths as shown in the updated table issued with Addendum 2 (02-05-26) are the latest values that reflect the latest GEI data, as these are the values that shall be included in the Site/Slurry Wall buyout. If not, please update table & issue as RFI response to be included in the buyout.

Awaiting an Official Response

LeM (2/20/2026):

No, the table on S4.01 from the 2/5/2026 Addendum 2 does not have updated top of Till and top of Bedrock elevations.

See attached page for updated embedments based on Top of Rock and Top of Till (from 12/2/2025) and Addendum 02 loads.

LBE Location	Approx Top of Till Elev [ft]	Approx Top of Rock Elev [ft]	Min Req'd Till Embed [ft]	Min Req'd Rock Embed [ft]
A-3.2	-73	-97	20	
A-4.1	-72	-101	29	8
A-6	-73	-105	32	11
B-6	-73	-105	20	
B-7.7	-74	-107	33	5
B.1-4.1	-72	-100	22	
B.1-5	-73	-103	20	
C-3.2	-72	-97	25	
C-4.1	-72	-100	28	19
C-5	-72	-103	31	13
C-7	-73	-106	33	26
D-3.2	-72	-98	24	
D-4.1	-72	-100	28	9
D-5	-72	-103	31	10
D-7	-72	-106	34	15
E-3.2	-71	-98	24	
E-4.1	-71	-100	29	7
E-5	-71	-102	31	8
E-7	-71	-106	35	31
F-3.2	-70	-98	28	3
F-4.1	-70	-100	30	8
F-5	-70	-102	32	16
F-7	-69	-105	35	
F.1-2	-70	-96	25	
F.7-2	-70	-96	26	14
F.7-2.9	-70	-97	27	8
G-4.1	-69	-99	30	10
G-5	-69	-101	32	6
G-7	-67	-103	36	63
H-4.1	-69	-99	30	33
H-5	-68	-101	33	42
H.3-1.1	-70	-94	24	3
H.3-2	-70	-95	25	24
H.3-3	-69	-97	28	12
J-1.6	-70	-94	24	3
J-7	-65	-102	37	44
J.1-4.1	-68	-98	30	36
J.1-5	-67	-100	33	28
J.2-1.1	-69	-93	24	3
J.2-2	-70	-95	25	10
J.2-3	-69	-97	28	10
J.3-1.3	-70	-93	23	3
K-1.1	-70	-92	22	3
K-1.6	-71	-93	22	3
K-2	-70	-94	24	20
K-2.9	-69	-96	27	27
K-4.1	-68	-97	29	77
K-5	-66	-98	32	45
K-7	-63	-100	37	46
K.4-1.3	-71	-92	21	5
L-7	-59	-96	37	54
L.3-2	-73	-93	20	25
L.3-2.9	-71	-94	23	38
L.3-4	-68	-95	27	41
L.3-5	-65	-96	31	48
L.4-1.1	-75	-90	15	3
L.4-1.6	-74	-92	18	6