Suffolk Construction Company, Inc.
65 Allerton Street
Boston, Massachusetts 02119
P: (617) 445-3500
F: (617) 541-2128

Project: 226052 DFCI-BIDMC New Cancer Hospital - 1 Joslin Place - Construction
1 Joslin Place
Boston, Massachusetts 02215

RFI #0-PB-122: P1-4, G1-2 Car, CW Rail Configuration Coordination with Structural Dwgs

Revision	0	**Status**	Closed on 03/02/26
To	Jensen Ying (Payette Associates, Inc. (BOSTON)) Hyunsuk Yun (Payette Associates, Inc. (BOSTON)) Jeff Abramson (Payette Associates, Inc. (BOSTON)) Mollica Manandhar (Payette Associates, Inc. (BOSTON)) Emilio Cardarelli (PAYETTE) Jessica Hoctor (Payette Associates, Inc. (BOSTON))	**From**	Silas Mackey (Suffolk Construction) 65 Allerton St. Boston, Massachusetts 02119
Date Initiated	Feb 23, 2026	**Due Date**	Mar 2, 2026
Location		**Project Stage**	Pre-Construction
Cost Impact		**Schedule Impact**	
Spec Section	051200 - STRUCTURAL STEEL FRAMING	**Cost Code**	
Drawing Number	VT1.01, VT1.04, S1.90, S1.91	**Reference**	
Linked Drawings			
Received From	Silas Mackey (Suffolk Construction)	**Sub Job**	
Copies To	Elisa Arriaga (Vanasse Hangen Brustlin, Inc. (BOSTON)), Craig Blanchet (Lemessurier Consultants, Inc. (BOSTON)), Joy Clark (Leggat McCall Properties LLC), Nathan Crowley (Suffolk Construction), Emil Giordano (Suffolk Construction), Kevin Griffin (Leggat McCall Properties LLC), Benjamin Hedges (Suffolk Construction), Emily Jacobsen (Lemessurier Consultants, Inc. (BOSTON)), Avinash Jadhav (Lemessurier Consultants, Inc. (BOSTON)), Silas Mackey (Suffolk Construction), Mithila Madhavan (Lemessurier Consultants, Inc. (BOSTON)), Kevin Malenchini (Suffolk Construction), Rick Medeiros (Suffolk Construction), Rob Morsi (Suffolk Construction), Steve Mulligan (St. Onge Company (YORK)), Christopher O'Neil (Suffolk Construction), Kaitlyn Palmer (Lemessurier Consultants, Inc. (BOSTON)), Joel Perry (Suffolk Construction), Kyle Reilly (Suffolk Construction), Henry Sniezek (Suffolk Construction) , Ben Stanton (Leggat McCall Properties LLC), Dan Sullivan (Leggat McCall Properties LLC), Sabrina Torchia (Suffolk Construction), Bob Walsh (Leggat McCall Properties LLC), Benjamin Watkins (Suffolk Construction)		

ADDITIONAL FIELDS

Required Reviewers	**Urgency**

Activity

Question

Question from Silas Mackey Suffolk Construction *on Monday, Feb 23, 2026 at 09:55 AM EST*

Specifications 142116 and 142123 both indicate that intermediate rail support is required when floor to floor height exceeds 14'. Some elevator bidders require intermediate rails when exceeding 12' or 13' depending on their specific equipment.

P1-P4:

Drawing VT1.01 indicates a rear counterweight configuration where the car rails are supported on the sides of the hoistway, and the counterweight rails are supported at the rear of the hoistway. In this configuration, when the floor to floor exceeds the maximum height allowable, vertical tubes would be required at both the rear and sides of the hoistway.

L2-L3 - the floor to floor is exactly 14', which meets the specs, but some bidders will require intermediate supports on both sides & rear of cars. Drawing S1.91 does not indicate intermediate support between these levels. Please update drawing to include so that it is included in the steel bids.

L3-L4 - the floor to floor is 15', which exceeds the specified requirement for intermediate support, but dwg S1.91 only shows intermediate supports on the sides of the hoistways. Please update drawing to include rear supports so that it is included in the steel bids.

L5-L6 - the floor to floor is 14.5', which exceeds the specified requirement for intermediate support, but dwg S1.91 only shows intermediate supports on the sides of the hoistways. Please update drawing to include rear supports so that it is included in the steel bids.

L6-L12, L14 -the floor to floor is 14.5', which exceeds the specified requirement for intermediate support, but dwg S1.91 only shows intermediate supports on the sides of the hoistways. Please update drawing to include rear supports so that it is included in the steel bids.

G1-G2:

Drawing VT1.04 indicates a rear counterweight configuration where car rails are supported on the sides of the hoistway, and the counterweight rails are supported at the rear of the hoistway. In this configuration, when the floor to floor exceeds the maximum height allowable, vertical tubes would be required at both the rear and sides of the hoistway.

P2-P1 - the floor to floor is exactly 14', which meets the specs, but some bidders will require intermediate supports on both sides and rear of the cars. Drawing S1.90 does not show any intermediate vertical tube support. Please update to include vertical supports at both sides and rear.

P1-G - the floor to floor is 15.5', which exceeds the specified requirement for intermediate support, but dwg S1.90 only shows intermediate supports on the sides of the hoistways. Please update to include rear supports so that it is included in the steel bids.

Awaiting an Official Response

All Replies

Response from Jensen Ying Payette Associates, Inc. (BOSTON) *on Friday, Feb 27, 2026 at 10:25 AM EST*

Please see attached for LeMessurier and St Onge's response.

Attachments
0-PB-0122-P1-4 G1-2 Car CW Rail Configuration - LeM + SOC.pdf

Suffolk Construction Company, Inc.
65 Allerton Street
Boston, Massachusetts 02119
P: (617) 445-3500
F: (617) 541-2128

Project: 226052 DFCI-BIDMC New Cancer Hospital - 1 Joslin Place - Construction
1 Joslin Place
Boston, Massachusetts 02215

RFI #0-PB-122: P1-4, G1-2 Car, CW Rail Configuration Coordination with Structural Dwgs

Revision	0	**Status**	Open
To	Hyunsuk Yun (Payette Associates, Inc. (BOSTON))	**From**	Silas Mackey (Suffolk Construction) 65 Allerton St. Boston, Massachusetts 02119
Date Initiated	Feb 23, 2026	**Due Date**	Mar 2, 2026
Location		**Project Stage**	Pre-Construction
Cost Impact		**Schedule Impact**	
Spec Section	051200 - STRUCTURAL STEEL FRAMING	**Cost Code**	
Drawing Number	VT1.01, VT1.04, S1.90, S1.91	**Reference**	
Linked Drawings			
Received From	Silas Mackey (Suffolk Construction)	**Sub Job**	
Copies To	Jeff Abramson (Payette Associates, Inc. (BOSTON)), Elisa Arriaga (Vanasse Hangen Brustlin, Inc. (BOSTON)), Craig Blanchet (Lemessurier Consultants, Inc. (BOSTON)), Emilio Cardarelli (PAYETTE), Joy Clark (Leggat McCall Properties LLC), Nathan Crowley (Suffolk Construction), Emil Giordano (Suffolk Construction), Kevin Griffin (Leggat McCall Properties LLC), Benjamin Hedges (Suffolk Construction), Jessica Hoctor (Payette Associates, Inc. (BOSTON)), Emily Jacobsen (Lemessurier Consultants, Inc. (BOSTON)), Avinash Jadhav , Silas Mackey (Suffolk Construction), Mithila Madhavan (Lemessurier Consultants, Inc. (BOSTON)), Kevin Malenchini (Suffolk Construction), Mollica Manandhar (Payette Associates, Inc. (BOSTON)), Rick Medeiros (Suffolk Construction), Rob Morsi (Suffolk Construction), Steve Mulligan , Christopher O'Neil (Suffolk Construction), Kaitlyn Palmer (Lemessurier Consultants, Inc. (BOSTON)), Joel Perry (Suffolk Construction), Kyle Reilly (Suffolk Construction), Henry Sniezek (Suffolk Construction), Ben Stanton (Leggat McCall Properties LLC), Dan Sullivan (Leggat McCall Properties LLC), Sabrina Torchia (Suffolk Construction), Bob Walsh (Leggat McCall Properties LLC), Benjamin Watkins (Suffolk Construction), Jensen Ying (Payette Associates, Inc. (BOSTON)), Hyunsuk Yun (Payette Associates, Inc. (BOSTON))		

ADDITIONAL FIELDS

Required Reviewers	**Urgency**

Activity

Question

Question from Silas Mackey Suffolk Construction *on Monday, Feb 23, 2026 at 09:55 AM EST*

Specifications 142116 and 142123 both indicate that intermediate rail support is required when floor to floor height exceeds 14'. Some elevator bidders require intermediate rails when exceeding 12' or 13' depending on their specific equipment.

P1-P4:

Drawing VT1.01 indicates a rear counterweight configuration where the car rails are supported on the sides of the hoistway, and the counterweight rails are supported at the rear of the hoistway. In this configuration, when the floor to floor exceeds the maximum height allowable, vertical tubes would be required at both the rear and sides of the hoistway.

L2-L3 - the floor to floor is exactly 14', which meets the specs, but some bidders will require intermediate supports on both sides & rear of cars. Drawing S1.91 does not indicate intermediate support between these levels. Please update drawing to include so that it is included in the steel bids.

L3-L4 - the floor to floor is 15', which exceeds the specified requirement for intermediate support, but dwg S1.91 only shows intermediate supports on the sides of the hoistways. Please update drawing to include rear supports so that it is included in the steel bids.

L5-L6 - the floor to floor is 14.5', which exceeds the specified requirement for intermediate support, but dwg S1.91 only shows intermediate supports on the sides of the hoistways. Please update drawing to include rear supports so that it is included in the steel bids.

L6-L12, L14 -the floor to floor is 14.5', which exceeds the specified requirement for intermediate support, but dwg S1.91 only shows intermediate supports on the sides of the hoistways. Please update drawing to include rear supports so that it is included in the steel bids.

G1-G2:

Drawing VT1.04 indicates a rear counterweight configuration where car rails are supported on the sides of the hoistway, and the counterweight rails are supported at the rear of the hoistway. In this configuration, when the floor to floor exceeds the maximum height allowable, vertical tubes would be required at both the rear and sides of the hoistway.

P2-P1 - the floor to floor is exactly 14', which meets the specs, but some bidders will require intermediate supports on both sides and rear of the cars. Drawing S1.90 does not show any intermediate vertical tube support. Please update to include vertical supports at both sides and rear.

P1-G - the floor to floor is 15.5', which exceeds the specified requirement for intermediate support, but dwg S1.90 only shows intermediate supports on the sides of the hoistways. Please update to include rear supports so that it is included in the steel bids.

Awaiting an Official Response

LeM (02/26/26):
LeM has provided rail backup support to match the VT documents.

PAI to coordinate with St Onge on criteria for where backup rails are required and provide any updated criteria that deviate from the current documents. These changes would require redesign of the backup steel shown on LeM's documents.

SOC (02/26/26):
The elevator contractors should provide the code allowable two (2) intermediate counterweight tie brackets to achieve the max bracket spacing of 16' for the rear counterweights as indicated on sheets VT1.01 and VT1.04 or provide larger counterweight rails plus the intermediate counterweight tie brackets to achieve the 16' bracket spacing.